

Testcase ID	Test scenario	Pre condition	Expected Result
1	Verify whether elevetor goes to all the building floors from 1 to 13 or not	Elevetor should be in a working condition.	Elevetor should goes to all the floors from 1 to 13.
2	Verify whether elevetor moves up or down without pressing floor numbers keys or not.	Elevetor should have number pressing keys.	Elevetor should not moves up and down without pressing floor numbers key.
3	Verify whether elevetor door opens or not when power supply is irrerupted.	Elevetor should have power supply connction.	Elevetor door should be open if power supply is irrerupted.
4	Verify whether all the bulding floors are accessible with staff key card or not.	Accessible Key cards should be there.	Staff key card should access all the building floors.
5	Verify whether floor 3,5,10,11,12 and 13 are accessible with private key card or not.	Private key card should the present.	Floors 3,5,10,11,12 and 13 should be accessible with private key card.
6	Verify whether floor 7 is non accessible with private key card or not.	Private key card should the present.	Floor 7 should not be accessible for private key card.
7	Verify whether floor 5 is accessible only from floor 3 private key card or not.	Private key card should the present.	Floor 5 should be only accessible from floor 3 private key card.
8	Verify whether floor 1,2,4,6,8 and 9 are non accessible with private key card or not	Private key card should the present.	Floor 1,2,4,6,8 and 9 should not have acess with private key cards.
9	Verify whether floor 5 is non accessible from floors otherthan 3 or not	Floor 5 Changing room should be present.	Floor other than 3 should not have access floor 5.
10	Verify whether elevetor stops and opens the door on the correct floors on pressing the floor number keys or not.	Pressing number keys should be present.	Elevetor should stop and open the door on the correct floors on pressing the floor number keys.